

School Identifier	Testing information						Result		Mitigation Strategy Selected	Public Communication Plan
Ministry Asset Number	Test Date (dd-mm-yyyy)	Time of test (24hr clock)	Outlet ID (optional)	Sample Type	Fixture Type	Fixture Location Description	Lead Result (mg/L)	Exceeds Maximum Acceptable Concentration		
<b>AD.Rundle</b>										
102080	29-01-2023	08:08:00		First Draw	NS	1st Aid	0.00157	No		-
102080	29-01-2023	08:09:00		First Draw	CF	CI Music	0.0036	No		-
102080	29-01-2023	08:13:00		First Draw	BF	BF Gym	0.00107	No		-
102080	29-01-2023	08:22:00		First Draw	KC	K112 A1	0.00905	Yes	2A	-
102080	12-03-2023	10:10:00		First Draw	KC	K112 A2	0.00216	No		Faucet and supply lines Replaced (Re-Test Results)
102080	29-01-2023	08:23:00		First Draw	KC	K112 A2	0.00777	Yes	2A	-
102080	12-03-2023	10:20:00		First Draw	KC	K112 A3	0.00209	No		Faucet and supply lines Replaced (Re-Test Results)
102080	29-01-2023	08:37:00		First Draw	KC	K114 A	0.0093	Yes	2A	-
102080	12-03-2023	10:30:00		First Draw	KC	K114 A	0.00066	No		Faucet and supply lines Replaced (Re-Test Results)
102080	29-01-2023	08:38:00		First Draw	KC	K114 B	0.00402	No		-
102080	29-01-2023	08:43:00		First Draw	DW	DF 200	0.00166	No		-
102080	29-01-2023	08:47:00		First Draw	KC	K202 A	0.00149	No		-
102080	29-01-2023	08:48:00		First Draw	KC	K202 B	0.00114	No		-
102080	29-01-2023	08:49:00		First Draw	KC	K202 C	0.00295	No		-
102080	29-01-2023	08:50:00		First Draw	KC	K202 D	0.00391	No		-
102080	29-01-2023	08:51:00		First Draw	KC	K202 E	0.00438	No		-
102080	29-01-2023	08:51:00		First Draw	KC	K202 F	0.00282	Yes	2A	-
102080	12-03-2023	10:40:00		First Draw	KC	K202 F	0.0009	No		Faucet and supply lines Replaced (Re-Test Results)
102080	29-01-2023	08:52:00		First Draw	KC	K202 G	0.00515	Yes	2A	-
102080	12-03-2023	10:50:00		First Draw	KC	K202 G	0.0019	No		Faucet and supply lines Replaced (Re-Test Results)
102080	29-01-2023	08:57:00		First Draw	BF	BF 3	0.0002	No		-
102080	29-01-2023	09:03:00		First Draw	KC	K203	0.0127	Yes	3C	Signage posted (Restricted use - Handwash Only)
102080	29-01-2023	09:05:00		First Draw	CF	CI 203 A	0.00189	No		-
102080	29-01-2023	09:06:00		First Draw	CF	CI 203 B	0.0021	No		-
102080	29-01-2023	09:08:00		First Draw	CF	CL 204	0.00273	No		-
102080	29-01-2023	09:15:00		First Draw	KC	K 208	0.00059	No		-
102080	29-01-2023	09:22:00		First Draw	KC	K 201	0.00239	No		-
102080	29-01-2023	09:27:00		First Draw	BF	BF2	0.00021	No		-
102080	29-01-2023	10:31:00		First Draw	KC	KSTAFF	0.00096	No		-
102080	29-01-2023	10:34:00		First Draw	CF	CL 97	0.00482	No		-
102080	29-01-2023	10:38:00		First Draw	CF	CL 98	0.00358	No		-
<b>Central EI</b>										
101996	15-01-2023	08:22:00		First Draw	BF	BF 101	0.0002	No		-
101996	15-01-2023	08:27:00		First Draw	DW	CL 101	0.00189	No		-
101996	15-01-2023	08:40:00		First Draw	DW	CL 117	0.0002	No		-
101996	15-01-2023	08:50:00		First Draw	KC	K 118	0.00129	No		-
101996	15-01-2023	08:50:00		First Draw	DW	CL 118	0.00479	No		-
101996	15-01-2023	08:52:00		First Draw	BF	BF 121	0.0002	No		-
101996	15-01-2023	08:57:00		First Draw	KC	K 122	0.00091	No		-
101996	15-01-2023	09:02:00		First Draw	KC	K 125A	0.0006	No		-
101996	15-01-2023	09:03:00		First Draw	KC	K 125B	0.00083	No		-
101996	15-01-2023	09:30:00		First Draw	BF	BF 215	0.0002	No		-
101996	15-01-2023	09:32:00		First Draw	KC	K 213	0.00183	No		-
101996	15-01-2023	09:35:00		First Draw	DW	CL 211 A	0.00124	No		-
101996	15-01-2023	09:36:00		First Draw	DW	CL 211 B	0.00101	No		-
101996	15-01-2023	09:42:00		First Draw	DW	CL 212	0.00265	No		-
101996	15-01-2023	09:43:00		First Draw	DW	CL 210	0.00224	No		-
101996	15-01-2023	09:47:00		First Draw	DW	CL 209	0.0003	No		-
101996	15-01-2023	09:49:00		First Draw	NS	1st AID 207	0.00977	Yes	2A	-
101996	12-03-2023	08:45:00		First Draw	NS	1st AID 207	0.00281	No		Faucet and supply lines Replaced (Re-Test Results)
101996	15-01-2023	09:52:00		First Draw	KC	K 201	0.00769	Yes	2A	-
101996	12-03-2023	08:55:00		First Draw	KC	K 201	0.00149	No		Faucet and supply lines Replaced (Re-Test Results)
101996	15-01-2023	09:54:00		First Draw	DW	DF 201	0.00393	No		-
101996	15-01-2023	10:00:00		First Draw	DW	CL 301	0.00242	No		-
101996	15-01-2023	10:02:00		First Draw	DW	CL 302	0.00097	No		-
101996	15-01-2023	10:06:00		First Draw	DW	CL 303	0.00293	No		-
101996	15-01-2023	10:04:00		First Draw	DW	CL 304	0.00153	No		-
101996	15-01-2023	10:10:00		First Draw	KC	K 307	0.001	No		-
101996	15-01-2023	10:25:00		First Draw	DW	CL 309	0.00347	No		-
101996	15-01-2023	10:23:00		First Draw	DW	CL 310	0.00506	Yes	3C	Fixture removed
101996	15-01-2023	10:27:00		First Draw	DW	CL 311	0.00064	No		-
101996	15-01-2023	10:29:00		First Draw	DW	CL 312	0.00213	No		-
101996	15-01-2023	10:21:00		First Draw	BF	BF 309	0.0002	No		-
<b>Cheam Elementary</b>										
102017	29-01-2023	08:20:00		First Draw	DW	CL 1	0.00394	No		-
102017	29-01-2023	08:21:00		First Draw	DW	CL 2	0.00142	No		-
102017	29-01-2023	08:22:00		First Draw	DW	CL 3	0.00243	No		-
102017	29-01-2023	08:23:00		First Draw	BF	BF 1	0.00372	No		-
102017	29-01-2023	08:24:00		First Draw	KC	KL1B	0.00446	No		-
102017	29-01-2023	08:25:00		First Draw	DW	CL 4	0.00332	No		-
102017	29-01-2023	08:26:00		First Draw	DW	CL 5	0.00724	Yes	2A	-
102017	12-03-2023	08:13:00		First Draw	DW	CL 5	0.0115	Yes	3C	Faucet and supply lines Replaced - (Re-Test Results) - Fixture to be removed
102017	12-03-2023	08:20:00		Flushed	DW	CL 5	0.00063	No	2A	Faucet and supply lines Replaced - 1 min Flush (Re-Test Results)
102017	29-01-2023	08:27:00		First Draw	KC	K STAFF	0.00287	No		-
102017	29-01-2023	08:28:00		First Draw	BF	BF 2	0.00002	No		-
<b>Kwiyeeq South (Chance)</b>										
102057	15-01-2023	13:22:00		First Draw	KC	Kitchen Sink	0.00043	No		-
102057	15-01-2023	13:23:00		First Draw	BF	BF	0.00073	No		-
<b>McCammon EI</b>										
102075	15-01-2023	11:03:00		First Draw	CF	CL 12	0.00963	Yes	2A	-
102075	12-03-2023	09:15:00		First Draw	CF	CL 12	0.00118	No		Faucet and supply lines Replaced (Re-Test Results)
102075	15-01-2023	11:07:00		First Draw	CF	CL 10	0.00321	No		-
102075	15-01-2023	11:11:00		First Draw	DW	DF BOY	0.00737	Yes	3C	Drinking fountain has been removed
102075	15-01-2023	11:13:00		First Draw	DW	DF GIRL	0.00651	Yes	3C	Drinking fountain has been removed
102075	15-01-2023	11:23:00		First Draw	CF	CL 8	0.00375	No		-
102075	15-01-2023	11:20:00		First Draw	KC	K 9	0.00285	No		-
102075	15-01-2023	11:28:00		First Draw	CF	CL 4	0.00316	No		-
102075	15-01-2023	11:30:00		First Draw	CF	CL 3	0.0026	No		-
102075	15-01-2023	11:31:00		First Draw	CF	CL 2	0.00289	No		-
102075	15-01-2023	11:29:00		First Draw	BF	BF 3	0.0002	No		-
102075	15-01-2023	11:32:00		First Draw	KC	K GYM	0.00531	Yes	2A	-
102075	12-03-2023	09:35:00		First Draw	KC	K GYM	0.00299	No	2A	Faucet and supply lines Replaced (Re-Test Results)

102075	12-03-2023	09:40:00	Flushed	KC	K GYM	0.0137	Yes		3D	Faucet and supply lines Replaced - (Re-Test Results) -Lead Filter to be installed and re tested ... temp sign posted to run for 1 min prior to use
102075	16-04-2023	10:00:00	First Draw	KC	K GYM	0.00133	No			Lead Filter installed - (Re-Test Results)
102075	15-01-2023	11:37:00	First Draw	DW	G GYM	0.00371	No			-
102075	15-01-2023	11:59:00	First Draw	DW	B GYM	0.00348	No			-
102075	15-01-2023	11:45:00	First Draw	CF	CL 30	0.00165	No			-
102075	15-01-2023	11:47:00	First Draw	CF	CL 29	0.00131	No			-
102075	15-01-2023	11:51:00	First Draw	BF	BF 27	0.00022	No			-
102075	15-01-2023	11:48:00	First Draw	CF	CL 28	0.00422	No			-
102075	15-01-2023	11:52:00	First Draw	CF	CL 27	0.00151	No			-
102075	15-01-2023	11:59:00	First Draw	CF	CL 26	0.00206	No			-
102075	15-01-2023	12:00:00	First Draw	CF	CL 25	0.0912	Yes		3C	Signage posted (Restricted use - Handwash Only)
102075	15-01-2023	12:02:00	First Draw	CF	CL 23	0.00181	No			-
102075	15-01-2023	12:04:00	First Draw	CF	CL 24	0.00251	No			-
102075	15-01-2023	12:06:00	First Draw	CF	CL 21	0.00681	Yes		2A	-
102075	12-03-2023	09:25:00	First Draw	CF	CL 21	0.00028	No			-
102075	15-01-2023	12:09:00	First Draw	CF	CL 17	0.0014	No			Faucet and supply lines Replaced (Re-Test Results)
102075	15-01-2023	12:17:00	First Draw	CF	CL 15	0.0184	Yes		3C	Signage posted (Restricted use - Handwash Only)
102075	15-01-2023	12:14:00	First Draw	CF	CL 18	0.0048	No			-
102075	15-01-2023	12:12:00	First Draw	CF	CL 16	0.00105	No			-
102075	15-01-2023	12:19:00	First Draw	DW	DF 19	0.00629	Yes		3C	Fixture removed
102075	15-01-2023	12:22:00	First Draw	KC	BF 19	0.00398	No			-
102075	15-01-2023	12:23:00	First Draw	CF	CL 19	0.00142	No			-
102075	15-01-2023	12:27:00	First Draw	CF	CL 11	0.00061	No			-
102075	15-01-2023	12:28:00	First Draw	BF	BF 14	0.0002	No			-
102075	15-01-2023	12:29:00	First Draw	KC	K 14	0.00169	No			-
102075	15-01-2023	13:30:00	First Draw	NS	1st AID	0.00263	Yes		2A	-
102075	12-03-2023	09:45:00	First Draw	NS	1st AID	0.0063	Yes		3D	Faucet and supply lines Replaced - (Re-Test Results) -Lead Filter to be installed and re tested ... temp sign posted to run for 1 min prior to use
102075	12-03-2023	09:50:00	Flushed	NS	1st AID	0.00665	No		2A	Faucet and supply lines Replaced - 1 min Flush (Re-Test Results)
102075	16-04-2023	11:00:00	First Draw	NS	1st AID	0.0002	No			Lead Filter installed - (Re-Test Results)
102075										-
102075										-
Mount Slesse										
120427	05-02-2023	07:45:00	First Draw	KC	KS 132	0.0243	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	07:50:00	First Draw	KC	KS 130	0.0127	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	07:51:00	First Draw	KC	KS 126	0.00085	No			-
120427	05-02-2023	08:15:00	First Draw	KC	KS 121	0.00263	No			-
120427	05-02-2023	08:22:00	First Draw	KC	KS 123	0.00477	No			-
120427	05-02-2023	08:25:00	First Draw	BF	BF 1	0.0002	No			-
120427	05-02-2023	08:32:00	First Draw	KC	KS 116	0.00098	No			-
120427	05-02-2023	09:05:00	First Draw	KC	KS 232	0.046	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	09:17:00	First Draw	KC	KS 230	0.0175	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	09:20:00	First Draw	KC	KS 226	0.00209	No			-
120427	05-02-2023	09:23:00	First Draw	KC	KS 223	0.0118	Yes			-
120427	12-03-2023	12:20:00	First Draw	KC	KS 223	0.00097	No		2A	Faucet and supply lines Replaced (Re-Test Results)
120427	05-02-2023	09:27:00	First Draw	BF	BF 2	0.0002	No			-
120427	05-02-2023	09:45:00	First Draw	KC	KS 221	0.00701	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	09:56:00	First Draw	KC	KS 216	0.00856	Yes		2A	-
120427	12-03-2023	12:30:00	First Draw	KC	KS 216	0.00106	No			Faucet and supply lines Replaced (Re-Test Results)
120427	05-02-2023	10:02:00	First Draw	KC	KL1B	0.0101	Yes		2A	-
120427	12-03-2023	12:40:00	First Draw	KC	KL1B	0.001	Yes			Faucet and supply lines Replaced (Re-Test Results)
120427	05-02-2023	10:10:00	First Draw	KC	KW 132	0.00798	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	10:12:00	First Draw	BF	BF3	0.0002	No			-
120427	05-02-2023	10:12:00	First Draw	DW	DF1	0.00146	No			-
120427	05-02-2023	10:17:00	First Draw	KC	KW 124	0.00036	No			-
120427	05-02-2023	10:21:00	First Draw	CF	CL 121	0.00123	No			-
120427	05-02-2023	10:24:00	First Draw	CF	CL 121B	0.00166	No			-
120427	05-02-2023	10:26:00	First Draw	KC	CL 121C	0.0106	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	10:28:00	First Draw	KC	KW 126	0.00077	No			-
120427	05-02-2023	10:31:00	First Draw	KC	KW 130	0.0107	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	10:45:00	First Draw	KC	KW 116	0.00125	No			-
120427	05-02-2023	10:47:00	First Draw	KC	RW 119	0.00028	No			-
120427	05-02-2023	11:02:00	First Draw	KC	KSTAFF	0.0039	No			-
120427	05-02-2023	11:16:00	First Draw	NS	1st AID	0.00474	No			-
120427	05-02-2023	11:20:00	First Draw	KC	K JAN	0.0047	No			-
120427	05-02-2023	11:22:00	First Draw	KC	CANTEEN A	0.00075	No			-
120427	05-02-2023	11:22:00	First Draw	KC	CANTEEN B	0.00096	No			-
120427	05-02-2023	11:27:00	First Draw	KC	K1	0.00063	No			-
120427	05-02-2023	11:28:00	First Draw	KC	K2	0.00049	No			-
120427	05-02-2023	11:29:00	First Draw	KC	K3	0.00036	No			-
120427	05-02-2023	11:30:00	First Draw	KC	K4	0.0004	No			-
120427	05-02-2023	11:31:00	First Draw	KC	K5	0.0003	No			-
120427	05-02-2023	11:32:00	First Draw	KC	K6	0.00032	No			-
120427	05-02-2023	11:33:00	First Draw	KC	K7	0.00106	No			-
120427	05-02-2023	11:34:00	First Draw	OT	UL1	0.0234	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	11:36:00	First Draw	KC	KN145	0.00136	No			-
120427	05-02-2023	11:39:00	First Draw	KC	KMUSIC	0.0675	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	11:45:00	First Draw	CF	DARK RM	0.0233	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	11:56:00	First Draw	CF	WOOD 1	0.00189	No			-
120427	05-02-2023	11:56:00	First Draw	CF	WOOD 2	0.00189	No			-
120427	05-02-2023	12:01:00	First Draw	KC	KN 138	0.113	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	12:04:00	First Draw	BF	BF 4	0.0002	No			-
120427	05-02-2023	12:09:00	First Draw	CF	ART 1	0.0553	Yes		3C	Signage posted (Restricted use - Handwash Only)
120427	05-02-2023	12:10:00	First Draw	CF	ART 2	0.00098	No			-
120427	05-02-2023	12:10:00	First Draw	CF	ART 3	0.00061	No			-
120427	05-02-2023	12:20:00	First Draw	DW	DF B	0.00174	No			-
120427	05-02-2023	12:25:00	First Draw	DW	DF G	0.00192	No			-
120427										-
120427										-
South Side Elementary Middle (Stitos)										
400008	29-01-2023	11:14:00	First Draw	NS	1st Aid	0.00252	No			-
400008	29-01-2023	11:15:00	First Draw	KC	K1060	0.00152	No			-
400008	29-01-2023	11:20:00	First Draw	KC	K1	0.00155	No			-
400008	29-01-2023	11:21:00	First Draw	KC	K2	0.00126	No			-
400008	29-01-2023	11:22:00	First Draw	KC	K3	0.00139	No			-
400008	29-01-2023	11:23:00	First Draw	KC	K4	0.00122	No			-
400008	29-01-2023	11:24:00	First Draw	KC	K5	0.00306	No			-
400008	29-01-2023	11:25:00	First Draw	KC	K6	0.00204	No			-
400008	29-01-2023	11:26:00	First Draw	KC	K7	0.00313	No			-
400008	29-01-2023	11:37:00	First Draw	DW	K 1060	0.00408	No			-
400008	29-01-2023	11:45:00	First Draw	DW	K 1102	0.00106	No			-
400008	29-01-2023	11:46:00	First Draw	DW	K 1104	0.00144	No			-
400008	29-01-2023	11:51:00	First Draw	DW	K 1106	0.0019	No			-
400008	29-01-2023	11:52:00	First Draw	DW	K 1106 B	0.00107	No			-
400008	29-01-2023	11:55:00	First Draw	DW	K 1110 A	0.00136	No			-

400008	29-01-2023	11:58:00		First Draw	KC	K 1015	0.00189	No	-	-
400008	29-01-2023	12:00:00		First Draw	CF	ART 1A	0.0014	No	-	-
400008	29-01-2023	12:01:00		First Draw	CF	ART 1B	0.00339	No	-	-
400008	29-01-2023	12:02:00		First Draw	CF	ART 2A	0.00145	No	-	-
400008	29-01-2023	12:03:00		First Draw	CF	ART 2B	0.00258	No	-	-
400008	29-01-2023	12:04:00		First Draw	CF	ART 3A	0.00256	No	-	-
400008	29-01-2023	12:05:00		First Draw	CF	ART 3B	0.00272	No	-	-
400008	29-01-2023	12:06:00		First Draw	CF	ART 4A	0.00207	No	-	-
400008	29-01-2023	12:07:00		First Draw	CF	ART 4B	0.00401	No	-	-
400008	29-01-2023	12:08:00		First Draw	CF	ART 5A	0.00136	No	-	-
400008	29-01-2023	12:09:00		First Draw	CF	ART 5B	0.00141	No	-	-
400008	29-01-2023	12:17:00		First Draw	KC	KL 1 1B	0.00161	No	-	-
400008	29-01-2023	12:22:00		First Draw	CF	K 1023A	0.00168	No	-	-
400008	29-01-2023	12:23:00		First Draw	CF	K 1023B	0.00219	No	-	-
400008	29-01-2023	12:30:00		First Draw	DW	K 1130	0.00149	No	-	-
400008	29-01-2023	12:32:00		First Draw	DW	K 1132	0.00179	No	-	-
400008	29-01-2023	12:47:00		First Draw	DW	K 1134	0.00156	No	-	-
400008	29-01-2023	12:47:00		First Draw	BF	BF 1	0.0002	No	-	-
400008	29-01-2023	12:49:00		First Draw	DW	K 1138	0.00482	No	-	-
400008	29-01-2023	12:50:00		First Draw	DW	K 1140	0.00341	No	-	-
400008	29-01-2023	12:55:00		First Draw	DW	K 1144	0.00991	Yes	2A	Faucet and supply lines inspected - filter screens removed and cleaned out (Re-Test Results)
400008	12-03-2023	13:00:00		First Draw	DW	K 1144	0.00697	Yes	3C	Signage posted (Restricted use - Handwash Only)
400008	12-03-2023	13:05:00		Flushed	DW	K 1144	0.00697	Yes	-	-
400008	29-01-2023	13:00:00		First Draw	BF	BF 2	0.0002	No	-	-
400008	29-01-2023	13:00:00		First Draw	CF	K 1145	0.00041	No	-	-
400008	29-01-2023	13:04:00		First Draw	DW	K 1148	0.00369	No	-	-
400008	29-01-2023	13:04:00		First Draw	DW	K 1094	0.00073	No	-	-
400008	29-01-2023	13:12:00		First Draw	DW	DF B	0.0111	Yes	2A	-
400008	12-03-2023	13:10:00		First Draw	DW	DF B	0.00215	No	-	Faucet and supply lines inspected - filter screens removed and cleaned out (Re-Test Results)
400008	29-01-2023	13:12:00		First Draw	DW	DF G	0.00468	No	-	-
400008	29-01-2023	13:19:00		First Draw	DW	K 2148	0.00167	No	-	-
400008	29-01-2023	13:21:00		First Draw	DW	K 2144	0.00248	No	-	-
400008	29-01-2023	13:25:00		First Draw	DW	K 2140	0.00526	Yes	2A	-
400008	12-03-2023	13:20:00		First Draw	DW	K 2140	0.00473	No	-	Faucet and supply lines inspected - filter screens removed and cleaned out (Re-Test Results)
400008	29-01-2023	13:26:00		First Draw	DW	K 2138	0.00087	Yes	2A	-
400008	29-01-2023	13:30:00		First Draw	DW	K 2138	0.00356	No	-	-
400008	29-01-2023	13:27:00		First Draw	BF	BF 3	0.0002	No	-	-
400008	29-01-2023	13:29:00		First Draw	DW	K 2134	0.00795	Yes	2A	-
400008	12-03-2023	13:40:00		First Draw	DW	K 2134	0.00216	No	-	Faucet and supply lines inspected - filter screens removed and cleaned out (Re-Test Results)
400008	29-01-2023	13:30:00		First Draw	DW	K 2130	0.00646	Yes	2A	-
400008	12-03-2023	13:50:00		First Draw	DW	K 2130	0.0025	No	-	Faucet and supply lines inspected - filter screens removed and cleaned out (Re-Test Results)
400008	29-01-2023	14:01:00		First Draw	KC	K 2110	0.00315	No	-	-
400008	29-01-2023	14:03:00		First Draw	DW	K 2106	0.00366	No	-	-
400008	29-01-2023	14:06:00		First Draw	DW	K 2102	0.00084	No	-	-
400008	29-01-2023	14:09:00		First Draw	DW	K 2084	0.0199	Yes	2A	-
400008	12-03-2023	14:00:00		First Draw	DW	K 2084	0.00434	No	-	Faucet and supply lines inspected - filter screens removed and cleaned out (Re-Test Results)
400008	29-01-2023	14:10:00		First Draw	DW	K 2081	0.0142	Yes	2A	-
400008	12-03-2023	14:10:00		First Draw	DW	K 2081	0.00598	Yes	3C	Signage posted (Restricted use - Handwash Only)
400008	12-03-2023	14:15:00		Flushed	DW	K 2081	0.00051	No	-	-
400008	29-01-2023	14:11:00		First Draw	DW	K 2080	0.00716	Yes	2A	-
400008	12-03-2023	14:20:00		First Draw	DW	K 2080	0.0104	Yes	3C	Signage posted (Restricted use - Handwash Only)
400008	12-03-2023	14:25:00		Flushed	DW	K 2080	0.00049	No	-	-
<b>Vedder Middle</b>										
102082	22-01-2023	08:06:00		First Draw	BF	BF 1	0.0002	No	-	-
102082	22-01-2023	08:07:00		First Draw	KC	K SNACK	0.00153	No	-	-
102082	22-01-2023	08:12:00		First Draw	CF	CL DRAMA	0.0414	Yes	-	-
102082	12-03-2023	15:00:00		First Draw	CF	CL DRAMA	0.0162	Yes	3D	Faucet and supply lines Replaced - (Re-Test Results) - Signage posted (Restricted use - Handwash only)
102082	12-03-2023	15:05:00		Flushed	CF	CL DRAMA	0.00229	No	-	Faucet and supply lines Replaced - 1 min Flush (Re-Test Results)
102082	22-01-2023	08:14:00		First Draw	CF	CL MUS/SIC	0.0113	Yes	-	Signage posted (Restricted use - Handwash Only)
102082	22-01-2023	08:38:00		First Draw	NS	1st AID	0.0451	Yes	2A	-
102082	12-03-2023	15:10:00		First Draw	NS	1st AID	0.011	Yes	3D	Faucet and supply lines Replaced - (Re-Test Results) -Lead Filter to be installed and re tested ... temp sign posted to run for 1 min prior to use
102082	12-03-2023	15:15:00		Flushed	NS	1st AID	0.00027	No	-	Faucet and supply lines Replaced - 1 min Flush (Re-Test Results)
102082	22-01-2023	08:59:00		First Draw	KC	K 8	0.00208	No	-	-
102082	22-01-2023	08:58:00		First Draw	KC	K 7	0.00145	No	-	-
102082	22-01-2023	08:51:00		First Draw	KC	K 6	0.00073	No	-	-
102082	22-01-2023	08:52:00		First Draw	KC	K 5	0.00086	No	-	-
102082	22-01-2023	08:54:00		First Draw	KC	K4	0.00148	No	-	-
102082	22-01-2023	08:55:00		First Draw	KC	K3	0.00077	No	-	-
102082	22-01-2023	08:56:00		First Draw	KC	K2	0.00083	No	-	-
102082	22-01-2023	08:57:00		First Draw	KC	K1	0.00089	No	-	-
102082	22-01-2023	09:04:00		First Draw	KC	K 207	0.00175	No	-	-
102082	22-01-2023	09:12:00		First Draw	CF	CL 211	0.00498	No	-	-
102082	22-01-2023	09:15:00		First Draw	BF	BF 3	0.0002	No	-	-
102082	22-01-2023	09:27:00		First Draw	BF	BF 2	0.0002	No	-	-
102082	22-01-2023	09:28:00		First Draw	DF	DF 1	0.0103	Yes	3C	Fixture Removed
102082	22-01-2023	09:36:00		First Draw	KC	K 217	0.00687	Yes	-	-
102082	12-03-2023	15:20:00		First Draw	KC	K 217	0.00271	No	-	Faucet and supply lines Replaced (Re-Test Results)
102082	22-01-2023	11:23:00		First Draw	CF	CL 301	0.00483	No	-	-
102082	22-01-2023	12:11:00		First Draw	BF	BF 6	0.0002	No	-	-
102082	22-01-2023	12:15:00		First Draw	CF	CL 319	0.00793	Yes	-	Signage posted (Restricted use - Handwash Only)
102082	22-01-2023	14:51:00		First Draw	KC	K TP	0.00816	Yes	-	-
102082	12-03-2023	15:30:00		First Draw	KC	K TP	0.00187	No	-	Faucet and supply lines Replaced (Re-Test Results)
102082	22-01-2023	12:53:00		First Draw	KC	K 413	0.0048	No	-	-
102082	22-01-2023	13:00:00		First Draw	CF	CL 409	0.00387	No	-	-
102082	22-01-2023	13:05:00		First Draw	KC	K 11B	0.00802	Yes	-	-
102082	12-03-2023	15:40:00		First Draw	KC	K 11B	0.00328	No	-	Faucet and supply lines Replaced (Re-Test Results)
102082	22-01-2023	13:15:00		First Draw	CF	515 A1	0.00145	No	-	-
102082	22-01-2023	13:15:00		First Draw	CF	515 A2	0.00154	No	-	-
102082	22-01-2023	13:17:00		First Draw	CF	515 B	0.00251	No	-	-
102082	22-01-2023	13:17:00		First Draw	CF	515 C	0.00188	No	-	-
102082	22-01-2023	13:20:00		First Draw	CF	515 D	0.00512	Yes	-	-
102082	12-03-2023	15:00:00		First Draw	CF	515 D	0.00403	No	-	Faucet and supply lines Replaced (Re-Test Results)
102082	22-01-2023	13:26:00		First Draw	CF	CL 508	0.00318	No	-	-
102082	22-01-2023	13:33:00		First Draw	BF	BF 5	0.0002	No	-	-
102082	22-01-2023	13:37:00		First Draw	BF	BF 4	0.0002	No	-	-
102082	22-01-2023	13:40:00		First Draw	KC	K STAFF	0.0009	No	-	-
102082	22-01-2023	13:51:00		First Draw	CF	DARK 1	0.00482	No	-	-
102082	22-01-2023	14:00:00		First Draw	DW	WOOD BUB	0.0007	No	-	-
102082	22-01-2023	14:01:00		First Draw	CF	WOOD 1	0.00211	No	-	-
102082	22-01-2023	14:25:00		First Draw	DW	METAL BUB	0.00213	No	-	-
102082	22-01-2023	14:25:00		First Draw	CF	METAL 1	0.0008	No	-	-

102082	22-01-2023	14:27:00		First Draw	DW	TECH BUB	0.00563	Yes		-
102082	12-03-2023	16:15:00	Yes	First Draw	DW	TECH BUB	0.0062	Yes	3C	Faucet and supply lines Replaced - (Re-Test Results) - Fixture to be removed
102082	12-03-2023	16:20:00		First Draw	DW	TECH BUB	0.00248	No		Faucet and supply lines Replaced - 1 min Flush (Re-Test Results)
102082	22-01-2023	14:27:00		First Draw	CF	TECH 1	0.0517	Yes		Signage posted (Restricted use - Handwash Only)
102082	22-01-2023	12:10:00		First Draw	KC	K313	0.0101	Yes		Signage posted (Restricted use - Handwash Only)
								-		-
								-		-
<b>Watson Elementary</b>										
102030	15-01-2023	14:00:00		First Draw	KC	K 18	0.00354	No		-
102030	15-01-2023	14:01:00		First Draw	CF	CL 18	0.00105	No		-
102030	15-01-2023	14:04:00		First Draw	CF	CL 19	0.00119	No		-
102030	15-01-2023	14:07:00		First Draw	CF	CL 17A	0.00148	No		-
102030	15-01-2023	14:08:00		First Draw	CF	CL 17B	0.00092	No		-
102030	15-01-2023	14:10:00		First Draw	CF	CL 20	0.00119	No		-
102030	15-01-2023	14:21:00		First Draw	BF	BF GYM	0.00025	No		-
102030	15-01-2023	14:23:00		First Draw	KC	K 39	0.00609	Yes		-
102030	12-03-2023	11:30:00		First Draw	KC	K 39	0.00597	Yes	3D	Faucet and supply lines Replaced - (Re-Test Results) -Lead Filter to be installed and re tested ... temp sign posted to run for 1 min prior to use
102030	12-03-2023	11:35:00		Flushed	KC	K 39	0.00058	No		Faucet and supply lines Replaced - 1 min Flush (Re-Test Results)
102030	16-04-2023	09:10:00		First Draw	KC	K 39	0.00082	No		Lead Filter installed - (Re-Test Results)
102030	15-01-2023	14:28:00	Yes	First Draw	KC	K 24	0.0108	Yes	2A	
102030	12-03-2023	11:40:00		First Draw	KC	K 24	0.149	Yes	3D	Faucet and supply lines Replaced - (Re-Test Results) -Lead Filter to be installed and re tested ... temp sign posted to run for 1 min prior to use
102030	12-03-2023	11:45:00		Flushed	KC	K 24	0.00149	No		Faucet and supply lines Replaced - 1 min Flush (Re-Test Results)
102030	16-04-2023	09:00:00		First Draw	KC	K 24	0.00402	No		Lead Filter installed - (Re-Test Results)
102030	15-01-2023	14:29:00		First Draw	KC	K 25	0.00119	No		-
102030	15-01-2023	14:43:00		First Draw	KC	K 48	0.00328	No		-
102030	15-01-2023	14:44:00		First Draw	BF	BF 2	0.0002	No		-
102030	15-01-2023	14:46:00		First Draw	CF	CL 101	0.001	No		-
102030	15-01-2023	14:47:00		First Draw	CF	CL 102	0.00243	No		-
102030	15-01-2023	14:49:00		First Draw	CF	CL 103	0.00145	No		-
102030	15-01-2023	14:50:00		First Draw	CF	CL 104	0.00026	No		-
102030	15-01-2023	14:50:00		First Draw	CF	CL 105	0.00099	No		-
102030	15-01-2023	14:51:00		First Draw	CF	CL 106	0.00123	No		-
102030	15-01-2023	14:52:00		First Draw	CF	CL 107	0.0011	No		-
102030	15-01-2023	14:43:00		First Draw	CF	CL 108	0.00078	No		-
102030	15-01-2023	14:56:00		First Draw	NS	1st AID	0.00365	No		-
102030	15-01-2023	14:58:00		First Draw	KC	K 52	0.0257	Yes	3C	Signage posted (Restricted use - Handwash Only)
102030	15-01-2023	14:59:00		First Draw	KC	K 5	0.00251	No		-
102030	15-01-2023	15:02:00		First Draw	CF	CL 6	0.00319	No		-
102030	15-01-2023	15:06:00		First Draw	CF	CL 7	0.00426	No		-
102030	15-01-2023	15:07:00		First Draw	BF	BF 8	0.00034	No		-
102030	15-01-2023	15:08:00		First Draw	CF	CL 8	0.00088	No		-
102030	15-01-2023	15:10:00		First Draw	CF	CL 14	0.00171	No		-
102030	15-01-2023	15:13:00		First Draw	CF	CL 9	0.00148	No		-
102030	15-01-2023	15:14:00		First Draw	CF	CL 13	0.00213	No		-
102030	15-01-2023	15:15:00		First Draw	CF	CL 10	0.00047	No		-
102030	15-01-2023	15:18:00		First Draw	CF	CL 11	0.00276	No		-
102030	15-01-2023	15:19:00		First Draw	CF	CL 12	0.00404	No		-
102030	15-01-2023	15:28:00		First Draw	KC	K1 WEST P	0.00046	No		-
102030	15-01-2023	15:29:00		First Draw	KC	K2 WEST P	0.00068	No		-
102030	15-01-2023	15:31:00		First Draw	KC	K EAST P	0.0156	Yes	2A	
102030	12-03-2023	11:50:00		First Draw	KC	K EAST P	0.00108	No		Faucet and supply lines Replaced (Re-Test Results)
								-		-